## Carryduff GAC

Belfast, Northern Ireland







Title of Contract	Carryduff GAC - Alpha Works
Type of Contract	NEC 3 Engineering and Construction Short Contract
CRL Contract Number	012652
Contract Value	£141,522.95
Client	Carryduff GAC, Knockbracken Drive, Belfast, BT8 8EX
Where the works were carried out	Carryduff GAC, Knockbracken Drive, Belfast, BT8 8EX
Start Date	28/02/2016

Completion Date	11/06/2016
Pitch Design	Ciaran Hanna, Hanna & Hutchinson Consulting Engineers Ltd, 68 Bow Street, Lisburn, BT28 1AL
Consultants	Hanna & Hutchinson Consulting Engineers Ltd, 68 Bow Street, Lisburn, BT28 1AL

Clive Richardson Limited were awarded this contract to carry out development works within the grounds of Carryduff GAC in Belfast.

The Alpha works 2016 contract involved the provision of a 4.8m high hurling wall, 3G training area 40m x 21m, 3m high boundary fencing, floodlighting to 250lux, concrete path and associated drainage and a separate fitness equipment enclosure.

The club decided to append the construction of new natural grass training pitch onto the Alpha Works contract. The training pitch was to be constructed on an area that was currently being used as a pitch, but had never formally been constructed to serve as a pitch.

The following methodology was used during the construction of both the works covered under the alpha works 2016 project and the construction of a new natural grass training pitch project:

- 1. site set-up and construct temporary entrance
- 2. excavate topsoil from synthetic area & deposit on proposed grass training area
- 3. excavate sub-soil from synthetic area & deposit on proposed grass training area
- 4. take down existing chain link fence
- 5. install main and lateral drainage to grass training area
- 6. spread topsoil over training area
- 7. import topsoil if required
- 8. install outlet pipe, manholes and head-wall for synthetic area
- 9. install lateral drains to synthetic area
- 10. place base stone on synthetic area
- 11. install secondary stone drains to grass training area
- 12. erect hurling wall
- 13. erect floodlight columns and install perimeter ducts
- 14. erect perimeter fencing posts
- 15. lay concrete paths and mowing strip to pitch surround
- 16. erect fencing panels
- 17. install electric cables and floodlights
- 18. prepare stone base for carpet
- 19. lay shockpad and carpet
- 20. place and grade sand on grass training area
- 21. install exercise equipment and grass reinforcement to exercise area
- 22. seed out training pitch and reinstate all disturbed areas
- 23. demobilise from site

## Post Contract

## More Information

For more information on this project please contact Priscilla McFarland, General Manager/Director, Clive Richardson Limited via post to 54 Derrycoose Road, Portadown, Co. Armagh, BT62 1LY; via email to pmcf@cliverichardsonltd.co.uk or via telephone on +44 (0) 2838852888